CONGESTION MITIGATION AND AIR QUALITY
STATUS REPORT
ROUND 1-6 PROJECTS

August 4, 2004

$xxx,xxx **Projects which have been finalized**

Project Name State# Federal#	*Route-Street*	*Description/Improvement*	*Current Estimate or Final Cost*		*Approved Project Cost*		*Fiscal Year Programmed*		*Status/Comments*	*Actual Ad Date*	*Municipal Managed*	*Lead Person*
			Total	*Federal*	*Total*	*Federal*	*Actual or Current*	*Origin Year*				
ATKINSON 12256 CM-000S(015)	NH 121	CONSTRUCT PARK'N'RIDE - 64 SPACES [94-36CM]	**$0**	**$0**	$154,900	$123,920	1995	1996			NO	Nancy Mayville 271-2107
BEDFORD 12239 CM-5037(004)	BEDFORD TOLL	PROCESS HOV THROUGH DESIGNATED AUTOMATIC LANE [94-14CM]	**$208,967**	**$167,174**	$242,654	$194,123	1995	1995			NO	Victoria Chase 271-3222
COAST 12660 CM-X-000S(017)	TRANSIT	REPLACE TRANSIT VEHICLES WITH MIXED FLEET [96-15CM]	**$2,475,043**	**$1,980,034**	$2,391,466	$1,913,173	1999	1999	Purchased 5 buses		NO	Christopher Morgan 271-2468
COAST 12679 CM-X-000S(028)	TRANSIT	PROVIDE EXPANDED & MARKETING OPPORTUNITIES PROMOTING PUBLIC TRANS. & SOV TRAVEL ALTERNATIVES THROUGH GRADE SCHOOL & RADIO EDUCATION & PUBLISHING A REGIONAL TRANS. GUIDE [96-16CM]	**$149,000**	**$119,200**	$149,440	$119,552	2000	1998			NO	Christopher Morgan 271-2468
COAST 13123 CM-X-000S(348)	COAST	PURCHASE & INSTALL 30 ADV. COMM. SYSTEMS FOR VEHICLES IN STRAFF. & ROCK. CO. REGIONAL FLEET; WILL ALLOW TO INTEGRATE IN COAST DISPATCH CTR; INCLUDES MOBILE DATA TERMINAL, MULTI-CHNL RADIO, GPS LOCATOR, ELECTRONIC SWIPE CARD READER [98-03CM]	**$0**	**$0**	$150,000	$120,000	2002	2002	Project withdrawn by applicant.		NO	Christopher Morgan 271-2468
COAST 13859 X-A000(064)		MARKETING FUNDS TO PROVIDE PUBLIC TRANSPORTATION IN THE SEACOAST REGION: TELEVISION, RADIO, PRINT, LOCAL EVENTS, & PROMOTIONS [02-02CM]	**$225,000**	**$180,000**	$225,000	$180,000	2003	2006	Transfer To FTA.		YES	Christopher Morgan 271-2468
COAST & ATA 12661 CM-X-000S(024)		PROMOTE RIDESHARING & RIDEMATCHING TO REDUCE VMT's IN S.E. REGION THROUGH DIRECT MAIL, TARGETED BROCHURES & GEOMAPPING & INFORMATION CENTER [96-17CM]	**$0**	**$0**	$134,500	$107,600	1998	1998	Project dropped by applicant.		NO	Nancy Mayville 271-2107
CONCORD 04-10CM	CENTRE, LIBERTY, & AUBURN ST	CONSTRUCT ROUNDABOUT AT INTERSECTION OF CENTRE, LIBERTY, & AUBURN ST. [04-10CM]	**$375,000**	**$300,000**	$375,000	$300,000	2008	2006			YES	Michael Pillsbury 271-2107
CONCORD 10021B CM-X-5099(020)	TRANSIT	PURCHASE BUS TO EXPAND COMMUTER BUS SERVICE IN CONCORD AREA	**$341,000**	**$272,800**	$226,000	$180,800	2000	1994	Project was transferred to FTA. Bus delivered 3/96. Service Expansion implemented FY 2000. Project Complete.		NO	Christopher Morgan 271-2468
CONCORD 10021D CM-X-5099(022)	I-93	CONSTRUCT PARK'N'RIDE FACILITY BETWEEN STICKNEY AVENUE & I-93 SB [94-19CM]	**$1,739,056**	**$1,391,245**	$950,000	$760,000	1996	1995		20-FEB-96	NO	Wayne Husband XXX-XXX
CONCORD 12242 CM-X-5099(023)	NORTH STATE STREET	UPGRADE & COORDINATE SIGNALS FROM PLEASANT ST TO CENTRE STREET & TURNING LANES [94-17CM]	**$579,372**	**$463,498**	$383,240	$306,592	1997	1997		29-APR-97	NO	Ted Kitsis 271-3725

CONGESTION MITIGATION AND AIR QUALITY STATUS REPORT

ROUND 1-6 PROJECTS

August 4, 2004

$xxx,xxx **Projects which have been finalized**

Project Name State# Federal#	*Route-Street*	*Description/Improvement*	*Current Estimate or Final Cost*		*Approved Project Cost*		*Fiscal Year Programmed*		*Status/Comments*	*Actual Ad Date*	*Municipal Managed*	*Lead Person*
			Total	*Federal*	*Total*	*Federal*	*Actual or Current*	*Origin Year*				
CONCORD 12243 CM-X-5099(024)		DEVELOP COMPREHENSIVE TIP FOR SW CONCORD INCORPORATING: HWY, PEDESTRIAN,BIKEWY,PARK'N'RIDE [94-18CM]	**$25,000**	**$20,000**	$25,000	$20,000	1998	1997	Project is underway.		YES	Michael Pillsbury 271-2107
CONCORD 12669A CM-X-5099(031)		PURCHASE 3 BUSES AND SHUTTLE SERVICE [96-31CM]	**$0**	**$0**	$0	$0	2000	2000	Bus Purchase Withdrawn By City.		NO	Victoria Chase 271-3222
CONCORD 12669 CM-X-5099(032)	SOUTH FRUIT STREET	EXPAND MEMORIAL FIELD PARKING LOT BY 120 SPACES, RECONSTRUCT SOUTH FRUIT STREET AND REALIGN DRIVES [96-31CM]	**$770,000**	**$616,000**	$770,500	$616,400	2014	2000			YES	Michael Pillsbury 271-2107
CONCORD 13860 X-A000(085)	LOUDON RD / PEMBROKE RD / OLD TPK RD	CONSTRUCT COMBINATION OF SIDEWALKS & BIKE PATHS ALONG WITH CURBING, DRAINAGE [02-03CM]	**$300,000**	**$240,000**	$300,000	$240,000	2006	2006	Approved 2002 Application !	13-JUN-06	YES	Michael Pillsbury 271-2107
CONCORD 13865 X-A000(065)	US 3 & VARIOUS	REHAB EXISTING SIDEWALKS TO ADA COMPLIANCE, INSTALL VERTICAL CURBING, & STORM DRAIN SYSTEMS;(FISHERVILLE RD/VILLAGE ST (US 3) FROM BOG RD NORTHERLY TO NEW PENACOOK ELEMENTARY SCHOOL & SECTIONS OF MANOR/BOROUGH/SEWALLS FALLS RDS & PENACOOK VILLAGE) [02-05CM]	**$250,000**	**$200,000**	$250,000	$200,000	2006	2006	Approved 2002 Application !	11-JUL-06	YES	Michael Pillsbury 271-2107
CONCORD 13866 X-A000(066)	VARIOUS	ESTABLISH TROLLEY ROUTE FROM NH TECHNICAL INSTITUTE TO DOWNTOWN CONCORD & HOSPITAL AREA TO SERVE TECH STUDENTS EMPLOYEES, RESIDENTS, BUSINESSES, & VISITORS [02-06CM]	**$670,711**	**$536,569**	$670,711	$536,569	2006	2006	Transfer To FTA.		YES	Michael Pillsbury 271-2107
DERRY 10022C CM-X-5119(004)	VARIOUS	CONSTRUCT & MAINTAIN SYSTEM OF MULTIUSE PATHWAYS CONNECTING BUSINESSES, RESIDENTIAL, ETC. (CMAQ Project)	**$203,188**	**$162,550**	$215,000	$172,000	1996	1995		16-APR-96	NO	Nancy Mayville 271-2107
DERRY 12659 CM-X-5119(005)	PATHWAY	TO PROVIDE FOR 2 E-W PATHWAY CORRIDORS & COMBINE WITH 2 N-S PATHWAY CORRIDORS [96-08CM]	**$1,183,389**	**$946,712**	$1,150,000	$920,000	2001	1999	Construction Complete in Two Contracts. Contract #1 done in 1999.	12-JAN-01	YES	Nancy Mayville 271-2107
DERRY 13507 CM-X-5119(008)		BIKE PATH TO CONNECT CHESTER AND HAMPSTEAD TO DOWNTOWN LOOP [00-02CM]	**$500,000**	**$400,000**	$500,000	$400,000	2005	2004		25-APR-05	YES	Michael Pillsbury 271-2107
DOVER 10023D CM-X-5125(006)	RAIL TERMINAL	CONSTRUCT RAIL PLATFORM & RE-FURBISH EXISTING INFRASTRUCTURE FOR INTERMODAL RAIL TERMINAL [94-12CM]	**$1,210,114**	**$968,091**	$419,000	$335,200	2001	1994	Construction Complete.	20-FEB-01	NO	Nancy Mayville 271-2107
DOVER 12235 STP-TE-X-000S(153)	PARK'N'RIDE	CONSTRUCT 94 SPACE PAVED PARKING AREA WITH EXIT NEXT TO EXISTING PARKING LOT @ DOVER ARENA [94-10CM]	**$0**	**$0**	$40,300	$32,240	1995	1997	Project dropped at request of City.		NO	Keith Cota 271-1615

CONGESTION MITIGATION AND AIR QUALITY
STATUS REPORT
ROUND 1-6 PROJECTS

August 4, 2004

$xxx,xxx **Projects which have been finalized**

Project Name State# Federal#	*Route-Street*	*Description/Improvement*	*Current Estimate or Final Cost*		*Approved Project Cost*		*Fiscal Year Programmed*		*Status/Comments*	*Actual Ad Date*	*Municipal Managed*	*Lead Person*
			Total	*Federal*	*Total*	*Federal*	*Actual or Current*	*Origin Year*				
DOVER 12662 CM-X-5125(011)	NH 155	EXPANSION OF EXISTING C&J TRAILWAYS PARKING LOT FOR A 394 SPACE PARK'N'RIDE / BUS STATION [96-20CM]	**$0**	**$0**	$116,000	$92,800	2000	1999	Project dropped by applicant 8/99.		NO	Keith Cota 271-1615
DOVER 12688 CM-X-5125(015)	NH 108	INTERSECTION IMPROVEMENT @ BACK RIVER; SIGNALIZE & COORDINATE WITH ADJACENT SIGNAL @ MILL STREET TO REDUCE SEVERE CONGESTION OCCURING DURING PEAK HOURS [96-10CM]	**$325,387**	**$260,310**	$127,000	$101,600	2003	2000	Under Construction	03-FEB-03	YES	Michael Pillsbury 271-2107
DOVER 13128 CM-X-5125(019)	MPO & STATE BIKE ROUTE	CITY WIDE BIKE IMPROVEMENTS AND SIGNING ON DOVER POINT ROAD [98-14CM]	**$148,892**	**$119,114**	$127,675	$102,140	2004	2001	Design Underway	10-AUG-04	YES	Michael Pillsbury 271-2107
DOVER 13129 CM-X-5125(020)	ARENA	CONSTRUCT PARK'N'RIDE, APPROX. 90 SPACES WITH IMPROVED ACCESS / EGRESS; WILL SERVE: PARK'N'RIDE, SHARED RIDE, DOVER SHUTTLE, COAST PULSE, & BIKE TRANSFER [98-15CM]	**$195,285**	**$156,228**	$206,000	$164,800	2001	2001		08-NOV-00	YES	Michael Pillsbury 271-2107
DOVER 13508 CM-X-5125(021)	CENTRAL AVE	SIGNAL COORDINATION ALONG CENTRAL AVE (10 INTERSECTIONS) [00-04CM]	**$411,765**	**$329,412**	$460,000	$368,000	2003	2003	Construction Complete	23-SEP-03	YES	Michael Pillsbury 271-2107
DOVER 13509 CM-X-5125(022)	VARIOUS	DOWNTOWN TRANSIT LOOP [00-05CM]	**$500,000**	**$400,000**	$500,000	$400,000	2003	2004	Transfer To FTA.		YES	Christopher Morgan 271-2468
DOVER 14287 X-AOOO(280)	INDIAN BROOK DRIVE	CONSTRUCT PARK'N' RIDE FACILITY (APPROXIMATELY 280 SPACE) INCLUDING A TERMINAL BUILDING IN THE VICINITY OF EXIT 9 OF THE SPAULDING TURNPIKE [04-32CM]	**$1,720,000**	**$1,376,000**	$1,720,000	$1,376,000	2006	2006		07-MAR-06	NO	Chris Waszczuk 271-6675
DOVER - PORTSMOUTH 13124 CM-X-5125(018)	TRANSIT	ACQUISITION OF THREE 55 PASSENGER MOTOR COACHES TO EXPAND COMMUTER BUS SERVICE TO & FROM BOSTON (C&J TRAILWAYS) [98-08CM]	**$1,273,809**	**$1,019,047**	$1,273,809	$1,019,047	2001	2002			NO	Christopher Morgan 271-2468
DOVER - ROLLINSFORD 12236 CM-5125-(008)	BROADWAY & OAK STREET	SIGNALIZATION, CHANNELIZATION & SAFETY SIGNAGE [94-11CM]	**$0**	**$0**	$100,000	$80,000	1995	1997	Project canceled at request of City. Project constructed as another Federal Aid Project in FY 2001 (Adv 8-7-01).		NO	Keith Cota 271-1615
DOVER - ROLLINSFORD 12237 STP-TE-X-000S(153)	PORTLAND AVENUE & OAK STREET	SIGNALIZATION, CHANNELIZATION & SAFETY SIGNAGE [94-12CM]	**$322,685**	**$258,148**	$80,000	$64,000	1996	1996		17-SEP-96	NO	Keith Cota 271-1615
DURHAM 04-13CM	UNH	PURCHASE CNG, ULSD/LOW EMISSION DIESEL OR ULSD/LOW EMISSION DIESEL HYBRID TRANSIT VEHICLES FOR REPLACEMENT OF EXISTING WILDCAT GAS/DIESEL TRANSIT VEHICLES AND EXPANSION OF TRANSIT FLEET. FUNDS FOR 3-4 FULL SIZE TRANSIT VEHICLES OR MIXED FLEET EQUIVALENT [04-13CM]	**$1,250,000**	**$1,000,000**	$1,250,000	$1,000,000	2007	2006			YES	Michael Pillsbury 271-2107

CONGESTION MITIGATION AND AIR QUALITY
STATUS REPORT
ROUND 1-6 PROJECTS

August 4, 2004

$xxx,xxx **Projects which have been finalized**

Project Name State# Federal#	*Route-Street*	*Description/Improvement*	*Current Estimate or Final Cost*		*Approved Project Cost*		*Fiscal Year Programmed*		*Status/Comments*	*Actual Ad Date*	*Municipal Managed*	*Lead Person*
			Total	*Federal*	*Total*	*Federal*	*Actual or Current*	*Origin Year*				
DURHAM 12687 CM-X-5133(007)		CONVERSION OF GAS/DIESEL VEHICLES TO "CNG" FOR TOWN, UNH, & STATE AS REQUIRED [96-18CM]	**$0**	**$0**	$269,000	$215,200	1999	1999	Project dropped by Applicant. Dollars shown in Approved Project Cost reflect approved decrease.		NO	Ted Kitsis 271-3725
DURHAM 13510 CM-X-5133(010)	TRANSIT	PURCHASE SIX (6) 15 PERSON VANS [00-06CM]	**$371,572**	**$272,458**	$248,000	$174,000	2003	2004			YES	Michael Pillsbury 271-2107
DURHAM 13511 CM-X-5133(011)	TRANSIT	PURCHASE MIXED FLEET TO SUPPORT WILDCAT TRANSIT SYSTEM [00-07CM]	**$1,080,000**	**$864,000**	$1,080,000	$864,000	2004	2004			NO	Christopher Morgan 271-2468
DURHAM 13867 X-A000(067)	MAIN STREET	RECONSTRUCT MAIN ST TO PERMIT BI-DIRECTION TRANSIT SHUTTLE SERVICE / PROJECT INCLUDES BIKE/PED SAFETY IMPROVEMENTS FROM WESTERN EDGE OF CAMPUS TO DOWNTOWN @ PETTEE BRK LN: CONSTRUCT OF TRANSIT PULL-OUTS, CENTRAL MEDIAN CREATION, DELINEATION OF XWALKS, LIGHTING IMPROVEMENTS, & LANDSCAPING [02-07CM]	**$630,000**	**$504,000**	$630,000	$504,000	2006	2006	Approved 2002 Application !	14-NOV-05	YES	Michael Pillsbury 271-2107
DURHAM 13868 X-A000(068)		DEVELOPMENT OF EXPANDED OR REPLACE ACCESSIBLE RAIL PLATFORM, STATION BLDG EXT/INT RENOVATION TO INCLUDE DEDICATED INDOOR TRAVELER WAITING SPACE AND CONSTRUCT FULL INTERMODAL BUS ACCESS TO PLATFORM AREA. IMPROVED PED. ACCESS AROUND STATION AND/OR OVER TRACKS TO IMPROVE SAFETY AND PREVENT AT-GRADE X-INGS [02-08CM]	**$815,000**	**$652,000**	$815,000	$652,000	2006	2006	Approved 2002 Application !	05-DEC-05	YES	Michael Pillsbury 271-2107
DURHAM 13869 X-A000(069)		PURCHASE THREE 14 PASSENGER TRANSIT VEHICLE FOR EXPANSION OF UNH WILDCAT SHUTTLE SYSTEM BEYOND CORE CAMPUS AREAS [02-09CM]	**$450,000**	**$360,000**	$450,000	$360,000	2006	2006			YES	Michael Pillsbury 271-2107
DURHAM & SURROUNDING COMMUNITIES 13870 X-A000(070)		FUNDING FOR NON-TRANSIT (FLEET) VEHICLE INFRASTRUCTURE SHARE OF REGIONAL CNG FUELING STATION AND FUNDING FOR MARGINAL COST OF "CNG" ENGINES ON NEW FLEET VEHICLES (POLICE, SERVICE, ETC) [02-10CM]	**$375,000**	**$300,000**	$375,000	$300,000	2005	2006	Approved 2002 Application !		YES	Michael Pillsbury 271-2107
EPPING 11574 CM-T-X-000S(002)	NH 101& NH 125	SE QUADRANT, EXIT 6, CONSTRUCT CARPOOL PARK'N'RIDE - 246 SPACES (CMAQ Project)	**$1,097,008**	**$1,097,008**	$1,500,000	$1,200,000	1995	1995		18-JAN-95	NO	Ted Kitsis 271-3725
EPPING - KINGSTON - PLAISTOW 12258 CM-000S(016)	VARIOUS	PURCHASE REPLACEMENT EQUIPMENT TO CONTINUE OPERATION OF THE "TO BOSTON COMUTER SERVICE" [94-38CM]	**$726,303**	**$581,042**	$879,000	$703,200	1996	1996			NO	Christopher Morgan 271-2468

CONGESTION MITIGATION AND AIR QUALITY STATUS REPORT

ROUND 1-6 PROJECTS

August 4, 2004

$xxx,xxx **Projects which have been finalized**

Project Name State# Federal#	*Route-Street*	*Description/Improvement*	*Current Estimate or Final Cost*		*Approved Project Cost*		*Fiscal Year Programmed*		*Status/Comments*	*Actual Ad Date*	*Municipal Managed*	*Lead Person*
			Total	*Federal*	*Total*	*Federal*	*Actual or Current*	*Origin Year*				
EPPING - PLAISTOW 11977 CM-X-000S(007)	NH 125 CORRIDOR	PROVIDE OPERATING SUBSIDY FOR NEW COMMUTER SERVICE ALONG THE NH 125 CORRIDOR WITH SERVICE TO BOSTON	**$308,040**	**$246,432**	$308,040	$246,432	1994	1994			NO	Christopher Morgan 271-2468
EXETER 10025A CM-X-5153(001)	LINCOLN STREET	CONSTRUCT RAIL PASSENGER STATION WITH HANDICAPPED ACCESS, PAVED PARKING FOR 78 CARS, LIGHTING	**$1,451,395**	**$1,161,116**	$354,200	$283,360	2001	1995	Construction Complete.	27-MAR-01	NO	Nancy Mayville 271-2107
EXETER 13871 X-A000(071)	LINCOLN STREET	EXPAND EXISTING PASSENGER RAILROAD STATION PARKING AREA (PROJECT #10025A) FROM 78 TO 140 PARKING SPACES [02-13CM]	**$475,000**	**$380,000**	$475,000	$380,000	2006	2006	Approved 2002 Application !	13-JUN-06	YES	Michael Pillsbury 271-2107
GOFFSTOWN 12238 CM-X-5175(004)	MAST ROAD	IMPROVE INTERSECTIONS ALONG MAST ROAD @ ROCKLAND ROAD & COLLEGE ROAD ADD CENTER TURN LANES [94-13CM]	**$352,960**	**$282,368**	$250,000	$200,000	1997	1996		25-MAR-97	NO	Wayne Husband XXX-XXX
GORHAM 12618 CM-X-000S(021)		RAIL BRIDGE CLEARANCE PROJECT [96-04CM]	**$161,626**	**$129,301**	$185,000	$148,000	1998	1998			NO	Nancy Mayville 271-2107
HAMPSTEAD 12665 CM-X-000S(027)	NH 111 / NH 121	CONSTRUCT NEW 100 SPACE P-N-R FACILITY WITH SHELTER. FACILITY TO INCLUDE LIGHTING, TELEPHONE SERVICE, & BICYCLE STORAGE LOCKERS [96-25CM]	**$601,816**	**$481,453**	$685,000	$548,000	1999	1999		21-SEP-99	NO	Alex Vogt 271-2230
HILLSBOROUGH 10440D HP-CM-STP-NHS-T-X-0121(047)	NH 9	CONSTRUCT BYPASS (WEST INTERCHANGE), BIBLE HILL ROAD OVER WESTERN CONNECTOR AND US 202 WESTERN CONNECTOR INTERSECTION AND WETLAND MITIGATION SITES 8 AND 18A AND CONSTRUCTION OF PARK AND RIDE FACILITY [98-18CM]	**$260,000**	**$208,000**	$260,000	$208,000	2000	2001		22-FEB-00	NO	Bill Cass 271-6152
HOOKSETT 12537 CM-STP-HAZ-T-X-000S(222)	US 3 / NH 28	RECONSTRUCTION @ NH 28 BYPASS AND COORDINATION OF SIGNALS [Partly 98-20CM]	**$185,000**	**$148,000**	$0	$0	2004		Project combined with #13115 [98-20CM]. Cost at time of selection shown with original project (13115)	15-JUN-04	NO	Michael Pillsbury 271-2107
HOOKSETT 13115 CM-X-5225(001)	US 3	INSTALL CLOSED LOOP COORDINATED SIGNAL SYSTEM FROM MARTINS FERRY NORTHERLY 1.5 MILES TO GRANITE HILL/MEMORIAL SCHOOL INTERSECTION [98-20CM]	**$0**	**$0**	$185,000	$148,000	2001	2001	Project combined with #12537.		NO	Victoria Chase 271-3222
HUDSON 10031A CM-X-5229(012)	VARIOUS	UPGRADING OF SIGNAL SYSTEMS AT 8 LOCATIONS - THIS WILL RESULT IN A CLOSED LOOP SIGNAL SYSTEM (CMAQ Project)	**$124,190**	**$99,352**	$61,200	$48,960	1995	1994		26-SEP-95	NO	Nancy Mayville 271-2107
LEBANON 04-24CM		SERVICE IMPROVEMENT FOR BUS ROUTE [04-24CM]	**$595,822**	**$476,658**	$595,822	$476,658	2007	2006			YES	Michael Pillsbury 271-2107

CONGESTION MITIGATION AND AIR QUALITY STATUS REPORT

ROUND 1-6 PROJECTS

$xxx,xxx **Projects which have been finalized**

Project Name State# Federal#	*Route-Street*	*Description/Improvement*	*Current Estimate or Final Cost*		*Approved Project Cost*		*Fiscal Year Programmed*		*Status/Comments*	*Actual Ad Date*	*Municipal Managed*	*Lead Person*
			Total	*Federal*	*Total*	*Federal*	*Actual or Current*	*Origin Year*				
LONDONDERRY 12241 CM-X-5269(002)		ESTABLISH TRANSPORTATION MANAGEMENT ASSOCIATION FOR MANCHESTER AIRPORT AREA, DEVELOP REGULATIONS -TRAFFIC REDUCTION [94-16CM]; ONE YEAR EXTENSION OF EXISTING "TMA" CONTRACT [98-24CM]	**$150,000**	**$120,000**	$100,000	$80,000	1995	1998			NO	Robert Barry 271-2107
LONDONDERRY 13116 CM-X-5269(003)	NH 102	INSTALLATION OF COORDINATED TRAFFIC SIGNAL SYSTEM FROM I-93, EXIT 4 WESTERLY TO NH 128 [98-19CM]	**$330,705**	**$264,564**	$250,000	$200,000	2002	2001		23-APR-02	NO	Alex Vogt 271-2230
LONDONDERRY 13872 X-A000(072)	VARIOUS	CONSTRUCT APPROX. 6200' OF MULTIPURPOSE PATH & SIDEWALK: BEGINNING @ PILLSBURY & WILSHIRE RDS TO MAMMOTH RD & CONTINUE AS AN INDEPENDENT MULTI-USE PATH [02-16CM]	**$688,400**	**$550,720**	$688,490	$550,792	2006	2006	Approved 2002 Application !	25-JUL-06	YES	Michael Pillsbury 271-2107
LONDONDERRY/WINDHAM, NH - ANDOVER/WILMINGTON, MA 68010	I-93	COMMUTER BUS SERVICE (MVRTA) FROM WINDHAM & LONDONDERRY TO LOWELL JUNCTION INDUSTRIAL AREA, ANDOVER & WILMINGTON [00-31CM]	**$112,500**	**$90,000**	$225,000	$90,000	2003	2002	Project underway. FHWA-FTA transfer requested December 2002.		NO	Christopher Morgan 271-2468
MANCHESTER 10038A CM-X-5285(027)	SOUTH WILLOW STREET	CONNECT TO NHDOT's TRAFFIC CONTROL SYSTEM AND EXTEND TO 4 MORE INTERSECTIONS (CMAQ Project)	**$198,840**	**$159,072**	$190,000	$152,000	1995	1994		11-JUL-95	NO	Nancy Mayville 271-2107
MANCHESTER 12240 CM-X-5285(033)	TRANSIT	REPLACE (1) 1974 BUS DUE TO UNAVAILABLE REPLACEMENT PARTS FOR REPAIRS [94-15CM]; REVISED SCOPE FOR FY98, 3-DEMAND-RESPONSE UNITS	**$703,500**	**$562,800**	$675,000	$540,000	1995	1997			NO	Christopher Morgan 271-2468
MANCHESTER 13127 CM-X-000S(349)	VARIOUS	COMPUTERIZED TRAFFIC INFO SYSTEM @ 7 LOCATIONS IN SOUTHERN PLAN. COMM. REGION (5B); CONSTISTS OF COMPUTER KIOSKS USED TO PERFORM RIDESHARE MATCHES, HYWY & BUS RELATED INFO COORDINATED WITH NHDOT & NASHUA REG. PLAN. COMM. [98-21CM]	**$185,000**	**$148,000**	$185,000	$148,000	2000	2002	Project to be managed by SNHPC & is underway. Kiosks installed.		NO	Michael Pillsbury 271-2107
MANCHESTER 13512 CM-X-5285(038)		CONSTRUCT 600 SPACE PARK'N RIDE STRUCTURE [00-13CM]	**$9,150,000**	**$7,320,000**	$9,150,000	$7,320,000	2014				NO	Bob Landry 271-3725
MANCHESTER 13873 X-A000(073)	RAIL TRAIL	DEVELOP A 3.3 MILE MULTI-USE BIKE/PED TRAIL SERVING AS A NORTH-SOUTH CONNECTOR BETWEEN MANCHESTER AIRPORT @ PERIMETER ROAD & DOWNTOWN MANCHESTER @ GRANITE STREET [02-18CM]	**$905,000**	**$724,000**	$905,000	$724,000	2006	2006	Approved 2002 Application !	04-OCT-05	YES	Michael Pillsbury 271-2107
MANCHESTER TO SEACOAST 12249 CM-5285(034)	TRANSIT	PASSENGER SHUTTLE SERVICE EVERY 2 HOURS FROM MANCHESTER TO/FROM SEACOAST [94-27CM]	$0	$0	$49,796	$39,837	1996	1996	Project dropped by applicant.		NO	Christopher Morgan 271-2468

CONGESTION MITIGATION AND AIR QUALITY
STATUS REPORT
ROUND 1-6 PROJECTS

August 4, 2004

$xxx,xxx **Projects which have been finalized**

Project Name State# Federal#	*Route-Street*	*Description/Improvement*	*Current Estimate or Final Cost*		*Approved Project Cost*		*Fiscal Year Programmed*		*Status/Comments*	*Actual Ad Date*	*Municipal Managed*	*Lead Person*
			Total	*Federal*	*Total*	*Federal*	*Actual or Current*	*Origin Year*				
MERRIMACK 12259 CM-X-5297(001)	US 3	PARK'N'RIDE, 250 SPACES - INTERMODAL FACILITY NEAR RR FACILITY, FEE Tpk, AND US 3 [94-40CM]	**$1,451,250**	**$1,161,000**	$1,650,000	$1,320,000	2012	1997	Delayed until 2009, pending Circumferential Highway and/or Passenger Rail.		NO	Nancy Mayville 271-2107
MILTON 13874 X-A000(074)	VARIOUS	CONSTRUCTION OF SIDEWALKS TO CONNECT: ELEMENTARY SCHOOL WITH HIGH SCHOOL & LIBRARY; LEARNING CENTER, CHURCH, & VFW WITH MAJOR RESIDENTIAL AREAS; REMAINING LINKS TO ADDRESS COMMUTER FLOWS FROM REMICK & STEEPLE STREETS [02-19CM]	**$296,950**	**$237,560**	$296,950	$237,560	2006	2006	Approved 2002 Application !	04-OCT-05	YES	Michael Pillsbury 271-2107
NASHUA 04-30CM	VARIOUS	TRAFFIC SIGNALS, EXPAND THE CLOSED LOOP SYSTEM TO INCLUDE THIRTY ADDITIONAL INTERSECTIONS [04-30CM]	**$2,300,000**	**$1,840,000**	$2,300,000	$1,840,000	2008	2006			YES	Michael Pillsbury 271-2107
NASHUA 10040B CM-X-5315(024)	TAYLOR FALLS BRIDGE	IMPLEMENTATION OF TRAFFIC CIRCULATION IMPROVEMENTS ASSOCIATED WITH TAYLOR FALLS BRIDGE (CMAQ Project)	**$0**	**$0**	$116,500	$93,200	1994	1994	This project canceled by the city of Nashua.		NO	Nancy Mayville 271-2107
NASHUA 10040C CM-X-5315(025)		CONSTRUCT INTERMODAL TRANSIT FACILITY INCORPORATING SEVERAL SERVICES INTO EXISTING PARK GARAGE	**$275,000**	**$220,000**	$275,000	$220,000	1994	1994			NO	Christopher Morgan 271-2468
NASHUA 10040D CM-X-T-5315(026)	FEE TPK	CONSTRUCT PARK 'N' RIDE IN AREA OF EXIT 8	**$1,523,654**	**$1,497,257**	$1,700,000	$1,360,000	1997	1994		06-MAY-97	NO	Nancy Mayville 271-2107
NASHUA 10040E CM-T-X-5315(027)	NH 111	CONSTRUCT EXPANSION OF EXISTING PARK 'N' RIDE TO 250 SPACES NEAR FE EVERETT TURNPIKE - EXIT 5 (Was 11733)	**$43,455**	**$34,764**	$247,500	$198,000	1994	1994	Project dropped April 98 at the request of the City		NO	Nancy Mayville 271-2107
NASHUA 12246 CM-5315(029)	MAIN STREET	PROVIDE FREE SHUTTLE SERVICE WITHIN CENTRAL BUSINESS DISTRICT OF CITY FOR TWO YEARS [94-23CM]	**$185,000**	**$148,000**	$185,000	$148,000	1995	1996			NO	Christopher Morgan 271-2468
NASHUA 12247 CM-5315(031)	VARIOUS	IMPLEMENT SHORT TERM RECOMMENDATIONS OF "NDCS" TO REDUCE CONGESTION IN THE NASHUA CBD, TRAFFIC CIRCULATION IMPROVEMENT [94-24CM]	**$0**	**$0**	$50,000	$40,000	1995	1995	This project was canceled by the city of Nashua.		NO	Nancy Mayville 271-2107
NASHUA 12248 CM-X-5315(032)	VARIOUS	IMPROVEMENTS TO SIDEWALK SYSTEM FOR NASHUA SCHOOL DIST [94-25CM]	**$521,532**	**$417,226**	$500,000	$400,000	1997	1997		16-SEP-97	NO	Nancy Mayville 271-2107
NASHUA 12667 CM-X-5315(033)	MAIN STREET	REPLACE EXISTING SIGNAL CONTROLLER HARDWARE WITH COMPATIBLE STATE OF THE ART EQUIPMENT FROM ALLDS STREET TO LIBRARY HILL (10 INTERSECTIONS) [96-27CM]	**$518,599**	**$414,879**	$457,560	$366,048	2000	1999		17-MAR-00	YES	Donald Lyford 271-2165

CONGESTION MITIGATION AND AIR QUALITY STATUS REPORT

ROUND 1-6 PROJECTS

$xxx,xxx **Projects which have been finalized**

Project Name State# Federal#	*Route-Street*	*Description/Improvement*	*Current Estimate or Final Cost*		*Approved Project Cost*		*Fiscal Year Programmed*		*Status/Comments*	*Actual Ad Date*	*Municipal Managed*	*Lead Person*
			Total	*Federal*	*Total*	*Federal*	*Actual or Current*	*Origin Year*				
NASHUA 12668 CM-X-5325(034)	HOLLIS STREET	REPLACE EXISTING SIGNAL CONTROLLER HARDWARE WITH COMPATIBLE STATE OF THE ART EQUIPMENT AT 7 INTERSECTIONS, FROM MERRIMACK RIVER WEST TO FEE Tpk [96-28CM]	**$353,155**	**$282,524**	$337,340	$269,872	2000	2000		17-MAR-00	YES	Donald Lyford 271-2165
NASHUA 12685 CM-X-5315(038)	NH 111A (MAIN DUNSTABLE RD)	@ INTERSECTION OF NORTHEAST BLVD. ANALYSIS OF EXISTING & FORCASTED TRAFFIC CONGESTION & IMPLEMENTATION OF QUALIFING TRANSPORTATION SYSTEM MANAGEMENT (TSM) MEASURES [96-30CM]	**$0**	**$0**	$90,000	$72,000	2000	2000	Project dropped by Applicant.	04-JAN-00	NO	Ted Kitsis 271-3725
NASHUA 12689 CM-X-5315(037)	TRANSIT SYSTEM	CONSTRUCT "CNG" FUELING FACILITY FOR CITY TRANSIT SYSTEM TO INCLUDE BUS STORAGE, REPAIR, SERVICING, PARTS, OPERATING STORAGE & SPACE [96-29CM]	**$0**	**$0**	$1,050,250	$840,200	2000	2000	Project dropped at request of City.		NO	Christopher Morgan 271-2468
NASHUA 13117 CM-X-5315(041)	FEE TPK	CONSTRUCT 1000 SPACE PARK'N'RIDE NEAR B&M RR WITH RAIL PLATFORM; FACILITY WILL BE USED FOR CAR POOL, VANPOOL, & PASSENGER RAIL MODES [98-13CM]	**$6,105,000**	**$4,884,000**	$1,450,000	$1,160,000	2006	2001	Design Underway.	11-JUL-06	NO	Alex Vogt 271-2230
NASHUA 13125 CM-X-5315(042)	TRANSIT	PURCHASE OF DIESEL FUELED BUSES [98-11CM]	**$1,800,000**	**$1,440,000**	$1,800,000	$1,440,000	2000	2001			NO	Christopher Morgan 271-2468
NASHUA 13130 CM-X-5315(043)	DANIEL WEBSTER HIGHWAY	OPTIMIZATION IMPROVEMENTS TO 20 SIGNALIZED INTERSECTIONS; CONSTRUCT 2200' ROAD TO INCLUDE 2 LANES, BIKE LANE & WILL BE RESTRICTED TO BUS/TRANSIT, HOV, PEDESTRIANS, & BIKES DURING PEAK HOURS [98-12CM]	**$1,125,000**	**$900,000**	$1,125,000	$900,000	2005	2001	Design Underway	16-NOV-04	YES	Michael Pillsbury 271-2107
NASHUA 13513 CM-X-5315(056)	TRANSIT	EXPANSION BUS SERVICE [00-15CM]	**$480,000**	**$384,000**	$360,000	$288,000	2003	2004	Transfer To FTA.		YES	Christopher Morgan 271-2468
NASHUA 13514 CM-X-000S(413)		PURCHASE COMMUTER RAIL EQUIPMENT [00-12CM]	**$15,003,000**	**$12,002,400**	$12,183,000	$9,746,400	2005	2003	Procurement Delayed to 2004 or Later. Tranfer To FTA.		NO	Christopher Morgan 271-2468
NASHUA 13875 X-A000(075)		PROVIDE 3 YEARS OPERATING SUPPORT FOR LOWELL - NASHUA COMMUTER RAIL STARTUP [02-22CM]	**$5,250,000**	**$4,200,000**	$5,250,000	$4,200,000	2006	2005	Approved 2002 Application !		NO	Christopher Morgan 271-2468
NASHUA - AMHERST 10040F CM-X-5315(028)	NH 101A	OPTIMIZE SIGNALS FROM FE EVERETT TURNPIKE TO NH 122, INSTALL NEW CONTROLLER TO IMPROVE FLOW [1994 PROJECT]	**$115,225**	**$92,180**	$100,000	$80,000	1995	1994			NO	Nancy Mayville 271-2107
NASHUA - AMHERST - MILFORD 12244 CM-X-5315(030)	NH 101A	INSTALL COORDINATED TRAFFIC SIGNALS FROM FEE Tpk TO SHAW'S IN MILFORD AND CONSTRUCT ROADWAY WIDENINGS IN CONJUNCTION WITH THE SIGNAL COORDINATIONS	**$3,383,714**	**$2,706,971**	$1,000,000	$800,000	1996	1996		17-SEP-96	NO	Keith Cota 271-1615

CONGESTION MITIGATION AND AIR QUALITY STATUS REPORT

ROUND 1-6 PROJECTS

$xxx,xxx **Projects which have been finalized**

Project Name State# Federal#	*Route-Street*	*Description/Improvement*	*Current Estimate or Final Cost*		*Approved Project Cost*		*Fiscal Year Programmed*		*Status/Comments*	*Actual Ad Date*	*Municipal Managed*	*Lead Person*
			Total	*Federal*	*Total*	*Federal*	*Actual or Current*	*Origin Year*				
NEW HAMPTON 13876 X-A000(076)	NH 104	EXIT 23 PARK'N'RIDE EXPANSION [02-24CM]	**$118,000**	**$94,400**	$117,500	$94,000	2006	2006	Design Underway		NO	Michael Pillsbury 271-2107
NEWINGTON 12255 CM-X-5331(001)	WOODBURY AVE	INSTALL TRAFFIC SIGNAL COORDINATION SYSTEM, FROM GOSLING ROAD TO FOX RUN MALL [94-34CM]	**$24,622**	**$19,698**	$50,000	$40,000	1995	1995		25-JUL-95	NO	Wayne Husband XXX-XXX
NEWMARKET - NEWFIELDS 13878 X-A000(078)	NH 108	CONSTRUCT 4' BIKE SHOULDERS FROM THE SOUTHERLY LIMIT OF PROJECT 13107 IN NEWMARKET TO THE NORTHERLY LIMIT OF PROJECT P4386 IN NEWFIELDS [02-25CM]	**$809,292**	**$647,434**	$809,292	$647,434	2006	2006	Approved 2002 Application !	23-MAY-06	YES	Michael Pillsbury 271-2107
NH ENVIRONMENTAL SERVICES (STATEWIDE) 12231 CM-000S(009)		TO PROVIDE FOR THE PERFORMANCE OF A STUDY & REPORT ON MOTOR VEHICLE DIESEL EMISSIONS [94-04CM]	**$40,000**	**$32,000**	$40,000	$32,000	1995	1995			NO	Nancy Mayville 271-2107
PLAISTOW 10044A CM-X-5375(009)	NH 125	CONSTRUCT INTERMODAL FACILITY INCLUDING 125 PARKING SPACES @ WESTVILLE ROAD (was 11879) (CMAQ Project)	**$1,147,422**	**$917,937**	$900,000	$720,000	1996	1994		09-JUL-96	NO	Nancy Mayville 271-2107
PLAISTOW 13118 CM-X-5375(014)	NH 125	INSTALL CLOSED LOOP COORDINATED TRAFFIC SIGNAL SYSTEM ALONG HEAVILY CONGESTED AREA (1.5 MI) BEGINNING AT EAST ROAD RUNNING SOUTHERLY; INCLUDES 5 EXISTING SIGNALIZED INTERSECTIONS [98-04CM]	**$335,504**	**$268,403**	$425,000	$340,000	2003	2001		22-JUL-03	NO	Alex Vogt 271-2230
PLAISTOW, NH to HAVERHILL, MA 13515 CM-X-000S(414)		CONSTRUCT RAIL PLATFORM & PROVIDE THREE YEARS OF OPERATING SUBSIDY FOR PASSENGER RAIL [00-20CM]	**$976,000**	**$780,800**	$975,800	$780,640	2006	2004	$100,000 for construction of platform, $866,000 for 3 years of operating subsidy. Project delayed.	04-OCT-05	NO	Christopher Morgan 271-2468
PORTSMOUTH 04-16CM	MARKET STREET EXTENSION	BIKE/PED PATH, BETWEEN MICHAEL SUCCI DRIVE AND THE NH PORT AUTHORITY [04-16CM]	**$238,750**	**$191,000**	$238,750	$191,000	2007	2006			YES	Michael Pillsbury 271-2107
PORTSMOUTH 04-17CM		PUBLIC OUTREACH CAMPAIGN FOR TMA AND ALTERNATIVE TRAVELS DURING THE CONSTRUCTION OF LITTLE BAY BRIDGES ON I-95 [04-17CM]	**$100,000**	**$80,000**	$100,000	$80,000	2006	2006			YES	Michael Pillsbury 271-2107
PORTSMOUTH 10045A CM-X-5379(014)	NH 33	UPGRADE EXISTING PARK'N'RIDE & INSTALL USER AMENITIES	**$111,999**	**$89,600**	$38,530	$30,824	1997	1994		19-AUG-97	NO	Nancy Mayville 271-2107
PORTSMOUTH 12250 CONTRACT #2 CM-X-5379(017)	NH 33 (OLD 101)	EXPAND INTERMODAL PARK'N'RIDE WITH ADDITIONAL 500 SPACES NEAR I-95 - EXIT 3 [94-28CM]	**$2,144,813**	**$1,715,850**	$0	$0	2000			05-SEP-00	NO	Nancy Mayville 271-2107

CONGESTION MITIGATION AND AIR QUALITY STATUS REPORT

ROUND 1-6 PROJECTS

$xxx,xxx **Projects which have been finalized**

Project Name State# Federal#	*Route-Street*	*Description/Improvement*	*Current Estimate or Final Cost*		*Approved Project Cost*		*Fiscal Year Programmed*		*Status/Comments*	*Actual Ad Date*	*Municipal Managed*	*Lead Person*
			Total	*Federal*	*Total*	*Federal*	*Actual or Current*	*Origin Year*				
PORTSMOUTH 12250 CM-X-5379(017)	NH 33 (OLD 101)	PARK'N'RIDE, 500 SPACES (WAS 322 SPACES) WITH BUS TERMINAL NEAR I-95 - EXIT 3 [94-28CM]	**$8,575,326**	**$6,860,261**	$1,850,000	$1,480,000	1998	1996		15-SEP-98	NO	Nancy Mayville 271-2107
PORTSMOUTH 12252 CM-X-5379(016)	PEASE TRADEPORT	IMPLEMENT TROLLEY BUS SYSTEM CONNECTING PEASE AND PORTSMOUTH [94-31CM] - PROJECT COMBINED WITH 12253	**$95,000**	**$76,000**	$95,000	$76,000	1995	1995	Project complete.		NO	Christopher Morgan 271-2468
PORTSMOUTH 12253 CM-X-5379(018)	PEASE TRADEPORT	IMPLEMENT TROLLEY BUS SYSTEM CONNECTING PEASE AND PORTSMOUTH [94-32CM] - PROJECT COMBINED WITH 12252	**$1,910,850**	**$1,528,680**	$1,204,000	$963,200	2000	1996	Project complete & closed out, Federal Final Cost of $1,242,400.		NO	Christopher Morgan 271-2468
PORTSMOUTH 12254 CM-X-5379(019)	PEASE TRADEPORT	ESTABLISH TRANSPORTATION MANAGEMENT SYSTEM ASSOCIATION @ PEASE INT' TRADEPORT REPRESENTING ALL TENANTS [94-33CM]	**$140,000**	**$112,000**	$80,000	$64,000	1995	1995	Program underway.		YES	Michael Pillsbury 271-2107
PORTSMOUTH 12686 CM-T-X-5379(022)	US 1	SIGNAL COORDINATION AND PEDESTRIAN CROSSING AT 7 INTERSECTIONS BETWEEN GREENLEAF & HERITAGE AVE [96-21CM]	**$114,699**	**$104,578**	$100,000	$80,000	2001	2000		26-JUN-01	NO	Alex Vogt 271-2230
PORTSMOUTH 13126 CM-X-5379(024)	US 1	INITIATE 2 TRANSIT PULSE ROUTES: US 1 CORRIDOR TO WEST ROAD, AND TO ISLINGTON STREET / NH 33 / BORTHWICK AVE [98-06CM]	**$880,900**	**$704,720**	$880,900	$704,720	2002	2002	Funds Transfered to FTA Jan 2002. FTA Grant Approved.		NO	Christopher Morgan 271-2468
PORTSMOUTH 13516 CM-X-5379(026)	WOODBURY AVE / MARKET STREET	SIGNAL COORDINATION ALONG WOODBURY AVE FROM I-95 INTERCHANGE TO GOSLING ROAD [00-21CM]	**$100,000**	**$80,000**	$100,000	$80,000	2005	2003		14-JUN-05	YES	Michael Pillsbury 271-2107
PORTSMOUTH 13877 X-A000(077)	MAPLEWOOD AV & MIDDLE STREET	ESTABLISH A COORDINATED SIGNAL AT INTERSECTIONS ALONG MAPLEWOOD AVENUE AND MIDDLE STREET [02-27CM]	**$291,000**	**$232,800**	$291,500	$233,200	2004	2006	Under Design	07-SEP-04	YES	Michael Pillsbury 271-2107
PORTSMOUTH - GREENLAND 13879 X-A000(079)	NH 33	INSTALL CLOSED-LOOP TRAFFIC SIGNAL SYSTEM AT INTERSECTION OF NH 33 AND I-95 EXIT 3 [02-28CM]	**$459,755**	**$367,804**	$400,000	$320,000	2003	2006	Under Construction	02-SEP-03	NO	Michael Pillsbury 271-2107
PORTSMOUTH to NEWBURYPORT 12257 CM-5379(015)	VARIOUS	EXPAND SEACOAST TROLLEY TO INCLUDE PORTSMOUTH/PEASE AND AREA PARK' N' RIDES [94-37CM]	**$56,350**	**$45,080**	$61,425	$49,140	1995	1995			NO	Christopher Morgan 271-2468
RAYMOND 11955 CM-X-000S(003)		RR BRIDGE REHABILITATION OVER LAMPREY RIVER FOR PED/BIKE PATH	**$11,734**	**$9,387**	$45,000	$36,000	1995	1994			NO	Nancy Mayville 271-2107

CONGESTION MITIGATION AND AIR QUALITY STATUS REPORT

ROUND 1-6 PROJECTS

August 4, 2004

$xxx,xxx **Projects which have been finalized**

Project Name State# Federal#	*Route-Street*	*Description/Improvement*	*Current Estimate or Final Cost*		*Approved Project Cost*		*Fiscal Year Programmed*		*Status/Comments*	*Actual Ad Date*	*Municipal Managed*	*Lead Person*
			Total	*Federal*	*Total*	*Federal*	*Actual or Current*	*Origin Year*				
ROCHESTER 12232 CM-5389(008)	BUS ROUTE	INITIATING AN INTRACITY ROUTE TO SERVE RESIDENTS,STUDENTS, EMPLOYEES/ERS IN ROCHESTER [94-05CM]	**$0**	**$0**	$471,287	$377,030	1996	1996	Project canceled by the City.		NO	Christopher Morgan 271-2468
ROCHESTER 13517 CM-X-5389(010)	NH 125	SIGNAL COORDINATION FROM BROCK STREET TO LOWELL STREET [00-23CM]	**$225,000**	**$180,000**	$225,000	$180,000	2004	2004		14-SEP-04	YES	Michael Pillsbury 271-2107
ROCHESTER-SOMERSWORTH-DOVER-NEWINGTON-PORTSMOUTH 13880 X-A000(080)	SPAULDING TPK	"EXPRESS" BUS SERVICE FOR GENERAL PUBLIC BETWEEN ROCHESTER & PORTSMOUTH TO HAVE TIMELY CONNECTIONS WITH INTER-CITY & LOCAL TRANSPORTATION SERVICES [02-29CM]	**$800,299**	**$640,239**	$800,299	$640,239	2006	2006	Tranfer To FTA.		YES	Michael Pillsbury 271-2107
ROCKINGHAM PLANNING COMMISSION 12663 CM-X-000S(025)		DEVELOP & PRINT PUBLIC TRANSPORTATION GUIDE FOR SALEM-PLAISTOW-WINDHAM MPO REGION TO PROVIDE A COMPREHENSIVE SOURCE OF INFORMATION ABOUT TRANSPORTATION ALTERNATIVES AVAILABLE TO PUBLIC [96-23CM]	**$3,407**	**$2,726**	$5,000	$4,000	1998	1998			NO	Nancy Mayville 271-2107
SALEM 04-20CM		TRANSPORTATION MANAGEMENT ASSOCIATION, BUS SERVICE AND BIKE/PED PATH [04-20CM]	**$1,150,000**	**$920,000**	$1,150,000	$920,000	2007	2006			YES	Michael Pillsbury 271-2107
SALEM 12666 CM-X-5399(012)	NH 28	INSTALL TRAFFIC SIGNAL INTERCONNECT @ 3 INTERSECTIONS, FROM MASSACHUSETTS S/L TO LAWRENCE ROAD [96-26CM]	**$19,000**	**$15,200**	$51,800	$41,440	2000	2000			YES	Donald Lyford 271-2165
SALEM 13119 CM-X-5399(014)	I-93 (EXIT 1)	CONSTRUCT 500+ SPACE PARK'N'RIDE WITH BUS TERMINAL @ ROCKINGHAM BLVD [98-09CM]	**$3,965,000**	**$3,172,000**	$3,255,000	$2,604,000	2014	2001	Land purchased 10/98. Project on hold pending permitting and I-93 widening issues.		NO	Bill Cass 271-6152
SALEM 13518 CM-X-5399(015)	PELHAM ROAD	SIGNAL COORDINATION FROM NORTH POLICY ROAD WEST TO STILES ROAD [00-24CM]	**$88,000**	**$66,000**	$82,031	$65,625	2005	2003		14-JUN-05	YES	Michael Pillsbury 271-2107
SALEM 13881 A000(081)	NH 28 & VARIOUS	DEVELOPMENT OF INTELLIGENT TRANSPORTATION SYSTEM (ITS): INVENTORY AND EVALUATE SIGNAL CONTROLLERS & COMPUTER EQUIPMENT TO ESTABLISH A COORDINATED SIGNAL TIMING PLAN THROUGHOUT THE I-93 & NH 28 CORRIDOR TO ADDRESS I-93 CONSTRUCTION [02-30CM]	**$285,000**	**$185,000**	$285,000	$185,000	2006	2006	Project Underway		YES	Michael Pillsbury 271-2107
SALEM TO MANCHESTER 10418G	I-93	PARK & RIDE @ EXIT 2 (SALEM) [Part of 04-33CM]	**$2,500,000**	**$2,000,000**	$2,500,000	$2,000,000	2005			07-JUN-05	NO	Bill Cass 271-6152

CONGESTION MITIGATION AND AIR QUALITY STATUS REPORT

ROUND 1-6 PROJECTS

$xxx,xxx **Projects which have been finalized**

Project Name State# Federal#	*Route-Street*	*Description/Improvement*	*Current Estimate or Final Cost*		*Approved Project Cost*		*Fiscal Year Programmed*		*Status/Comments*	*Actual Ad Date*	*Municipal Managed*	*Lead Person*
			Total	*Federal*	*Total*	*Federal*	*Actual or Current*	*Origin Year*				
SALEM TO MANCHESTER 10418H A000(210)	I-93	PARK & RIDE @ EXIT 5 (LONDONDERRY) [Part of 04-33CM]	**$2,500,000**	**$2,000,000**	$2,500,000	$2,000,000	2005			05-APR-05	NO	Bill Cass 271-6152
SALEM TO MANCHESTER 10418I	I-93	PARK & RIDE @ EXIT 3 (WINDHAM) [Part of 04-33CM]	**$3,900,000**	**$3,120,000**	$3,900,000	$3,120,000	2010				NO	Bill Cass 271-6152
SALEM TO MANCHESTER 10418L X-A000(271)	I-93	IMPLEMENT EXPANDED BUS SERVICE & NEW COMMUTER INCENTIVE PROGRAM. PURCHASE 14 COMMUTER COACHES & PROVIDE 3 YEARS OF OPERATING SUPPORT [04-04CM]	**$10,040,000**	**$8,032,000**	$10,040,000	$8,032,000	2005	2006			NO	Christopher Morgan 271-2468
SALEM TO MANCHESTER 10418M X-A000(263)	I-93	CONSTRUCT BUS TERMINAL BUILDING AT EXIT 4 PARK'N'RIDE [Londonderry] [Part of 04-33CM]	**$500,000**	**$400,000**	$500,000	$400,000	2005			07-DEC-04	NO	Bill Cass 271-6152
SALEM TO MANCHESTER 10418N X-A000(264)	I-93	BUS MAINTENANCE FACILITY AT EXIT 5 (Londonderry)[Part of 04-33CM]	**$1,000,000**	**$800,000**	$1,000,000	$800,000	2005			05-APR-05	NO	Bill Cass 271-6152
SEABROOK - HAMPTON FALLS - HAMPTON - NO. HAMPTON 13319 STP-X-000S(370)	US 1	PAVEMENT REHABILITATION & COORDINATE EXISTING TRAFFIC SIGNALS @ INTERSECTIONS (CCCTC) [To Include Construction of 13120 (98-05CM)] - 2002 STATEWIDE RES/REC/CS PROG	**$350,430**	**$280,344**	$0	$0	2002		Construction for project 13120 combined with this project.	26-MAR-02	NO	Mike Fudala 271-2524
SEABROOK - NO. HAMPTON - HAMPTON FALLS 13120 CM-X-000S(345)	US 1	COORDINATE EXISTING TRAFFIC SIGNALS @ INTERSECTIONS IN SEABROOK, NORTH HAMPTON AND HAMPTON FALLS (CCCTC) [98-05CM]	**$8,000**	**$6,400**	$750,000	$600,000	2002	2002	Combined with 13319 resurfacing project in this area.		NO	John Corcoran 271-2291
SEABROOK TO PORTSMOUTH 11151E A000(250)	BLUE STAR TPK (I-95)	ITS DEPLOYMENT; ITS INITIATIVE ALLOWING FOR DEPLOYMENT OF CHANGEABLE MESSAGE BOARDS, HIGHWAY ADVISORY RADIO TO IMPROVE MOTORIST SAFETY AND AWARENESS [04-31CM]	**$4,050,000**	**$3,240,000**	$4,050,000	$3,240,000	2006	2006		01-NOV-05	NO	Jim Colburn 271-2693
SEACOAST MARKETING 13804 X-A000(038)	I-95 / NH 16	PROVIDE MARKETING SUPPORT FOR RAIL & TRANSIT ALTERNATIVES, IN THE SEACOAST CORRIDOR AREA WITH NHDOT AND MAINE DOT [00-30CM]	**$40,000**	**$32,000**	$0	$0	2002				NO	Christopher Morgan 271-2468
STATEWIDE 04-05CM	VARIOUS	EXPANSION OF THE ALTERNATIVE FUEL VEHICLE PROJECT (AFVP) TO PROVIDE INCREMENTAL COSTS OF AFVS AND 80% INFRASTRUCTURE COSTS [04-05CM]	**$3,769,500**	**$1,370,500**	$3,769,500	$1,370,500	2006	2006			YES	Michael Pillsbury 271-2107

CONGESTION MITIGATION AND AIR QUALITY STATUS REPORT

ROUND 1-6 PROJECTS

$xxx,xxx **Projects which have been finalized**

Project Name State# Federal#	*Route-Street*	*Description/Improvement*	*Current Estimate or Final Cost*		*Approved Project Cost*		*Fiscal Year Programmed*		*Status/Comments*	*Actual Ad Date*	*Municipal Managed*	*Lead Person*
			Total	*Federal*	*Total*	*Federal*	*Actual or Current*	*Origin Year*				
STATEWIDE 11956 CM-T-X-000S(004)		PE FOR POTENTIAL PARK N' RIDE LOTS IN NON-ATTAINMENT AREAS	**$0**	**$0**	$250,000	$200,000	1994	1994	Project dropped by applicant.		NO	Nancy Mayville 271-2107
STATEWIDE 11958 CM-X-000S(001)		DESIGN AND IMPLEMENT SYSTEM TO DELIVER EMISSIONS REPAIR AT MULTIPLE SITES IN FOUR COUNTIES	**$114,000**	**$91,200**	$134,000	$107,200	1994	1994	This Project is 40-60% Complete and Pending Review With Applicant to Complete or Drop.		NO	Nancy Mayville 271-2107
STATEWIDE 11976 CM-X-000S(006)		PURCHASE REMOTE SENSING DEVICE FOR ON ROAD FOR TESTING VAN PC SYS. RENTAL CAR & TRAINING PACKAGE.	**$312,200**	**$249,760**	$312,200	$249,760	1994	1994	This Project is 40-60% Complete and Pending Review With Applicant to Complete or Drop.		NO	Nancy Mayville 271-2107
STATEWIDE 11978 CM-X-000S(008)		PROVIDE STARTUP COST & OPERATING COST FOR 1 YEAR FOR ENHANCED I/M PROGRAM EVALUATION ACTIVITIES	**$164,142**	**$131,314**	$164,142	$131,314	1994	1994	This Project is 40-60% Complete and Pending Review With Applicant to Complete or Drop.		NO	Nancy Mayville 271-2107
STATEWIDE 12229 CM-X-000S(012)	VARIOUS	DEVELOP & IMPLEMENT MARKETING CAMPAIGN FOR CAR/VANPOOL USE [94-03CM]	**$143,000**	**$114,400**	$143,000	$114,400	1995	1995	Program underway. Balance of funds to be utilized for future marketing.		NO	Christopher Morgan 271-2468
STATEWIDE 12233 CM-X-000S(010)	GOV'S ENERGY OFFICE	CONSTRUCTION OF FUEL STATIONS FOR ALTERNATE FUEL VEHICLES [94-06CM]	**$881,356**	**$705,085**	$743,000	$594,400	2000	1996	Funding Increase Approved 2/1/2000. Vehicle purchase & facility construction FY 2002. Additional CNG Vehicle Purchase FY 2003	04-APR-00	NO	Michael Pillsbury 271-2107
STATEWIDE 12234 CM-000S(011)	NH DEPT of SAFETY	DEVELOP I/M EMISSIONS PROGRAM [94-08CM]	**$0**	**$0**	$25,677	$20,542	1995	1995	CMAQ Advisory Committee voted to drop this project 3/98.		NO	Nancy Mayville 271-2107
STATEWIDE 12245 CM-000S(013)	VARIOUS	IMPLEMENT COMPUTER RIDESHARE INFO SYSTEM FOR MULTIMODAL TRANSIT SCHEDULING, ONE BASE STATION WITH 12 SUBSTATIONS THROUGHOUT NASHUA AREA [94-22CM]	**$260,000**	**$208,000**	$210,000	$168,000	1995	1995			NO	Victoria Chase 271-3222
STATEWIDE 12654 CM-X-000S(020)	BUS SERVICE	ACQUIRE 6 INTERCITY COACHES FOR COMMUTER BUS SERVICE BY PRIVATE ENTITIES TO EXPAND SERVICE TO NEW AREAS OR ENHANCE EXISTING AREAS [96-03CM]	**$2,547,618**	**$2,038,094**	$2,547,618	$2,038,094	1998	1999			NO	Christopher Morgan 271-2468
STATEWIDE 12655 CM-X-000S(019)		ALTERNATE TRANS. MKTING PROG. - PROVIDE FUNDS FOR INDIV., TRANSIT, OR COMMUTER BUS OPERATORS FOR STATEWIDE MARKETING EFFORTS TO PROMOTE P-N-R's, TRANS. MAPS, & EDUCATIONAL MATERIALS FOR TRANS. ALTERNATIVES [96-02CM]	**$158,000**	**$126,400**	$157,500	$126,000	1998	1998			NO	Christopher Morgan 271-2468
STATEWIDE 12656 CM-X-000S(018)	VARIOUS	VANPOOL INCENTIVE PROGRAM - PROVIDE A DECLINING SUBSIDY TO NEW VANPOOL PARTICIPANTS TO COVER VEHICLES COSTS TO BE MORE ATTRACTIVE TO COMMUTERS [96-01CM]	**$118,000**	**$94,400**	$118,000	$94,400	2000	1999	2 Year Program to Begin FY 2002. Contract with UNH for Implementation 2003.		NO	Michael Pillsbury 271-2107

CONGESTION MITIGATION AND AIR QUALITY STATUS REPORT

ROUND 1-6 PROJECTS

$xxx,xxx **Projects which have been finalized**

Project Name State# Federal#	*Route-Street*	*Description/Improvement*	*Current Estimate or Final Cost*		*Approved Project Cost*		*Fiscal Year Programmed*		*Status/Comments*	*Actual Ad Date*	*Municipal Managed*	*Lead Person*
			Total	*Federal*	*Total*	*Federal*	*Actual or Current*	*Origin Year*				
STATEWIDE 12657 CM-X-000S(022)	NH DIV ENVIRONMENTAL SERVICES	DEVELOP & IMPLEMENT SERIES OF PUBLIC SERVICE ANNOUNCEMENTS IN N.H. CENTERED AROUND "CLEAN DRIVING" [96-05CM]	$258,442	$206,754	$988,000	$790,400	1998	1998	Program ended 12/2000.		NO	Nancy Mayville 271-2107
STATEWIDE 12658 CM-X-000S(023)	VARIOUS	DEVELOPMENT OF AN EDUCATIONAL UNIT FOR SECONDARY & POST-SECONDARY SCHOOLS INSTRUCTING AUTOMOTIVE TECHNICIANS WITH RESPECT TO PROPER EMISSIONS SYSTEMS MAINTENANCE [96-06CM]	**$42,500**	**$34,000**	$42,500	$32,500	2003	1999	Project Underway		NO	Michael Pillsbury 271-2107
STATEWIDE 13121 CM-X-000S(346)		"NHDES" WORKING WITH "NHAB" WILL DEVELOP & IMPLEMENT A SERIES OF NON-COMMERCIAL SUSTAINING ANNOUNCEMENTS (NCSAs) CENTERED AROUND "CLEAN DRIVING"; CONTINUATION OF 96-05CM [98-02CM]	**$1,644,515**	**$494,920**	$1,585,440	$447,660	2001	2002	Project Underway.		NO	Nancy Mayville 271-2107
STATEWIDE 13122 CM-000S(347)	VARIOUS	ADDITION OF ELECTRONIC TOLL EQUIPMENT FACILITIES @ HOOKSETT, BEDFORD, MERRIMACK, HAMPTON, DOVER, & ROCHESTER [98-10CM]	**$15,846,250**	**$12,677,000**	$6,500,000	$5,200,000	2003	2002	Project Underway		NO	Mike O'Malley 485-3806
STATEWIDE 13882 X-A000(082)	VARIOUS	COMPLIANCE ASSISTANCE / EDUCATION & NHDES OUTREACH PROGRAM FOR PROPER OPERATION & MAINTENANCE OF HEAVY DUTY DIESEL ON-ROAD VEHICLES, INCLUDING SCHOOL BUSES - J1667 "SNAP IDLE" TEST WILL BE PERFORMED [02-32CM]	**$66,250**	**$52,250**	$20,000	$12,000	2002	2006	Approved 2002 Application !		NO	Michael Pillsbury 271-2107
STATEWIDE 13883 X-A000(083)	VARIOUS	FREE FARES ON "AIR QUALITY ACTION DAYS"; REIMBURSEMENT OF LOST FARE BOX REVENUE; ADVERTISEMENT OF "RIDE FREE" PROGRAM & HEALTH BENEFITS OF PROGRAM [02-33CM]	**$252,982**	**$202,385**	$252,982	$202,385	2002	2002	Approved 2002 Application ! Money Transferred to FTA, Grant Pending.		NO	Ken Hazeltine 271-3497
STATEWIDE 14265 X-A000(265)		CREATION OF A TRANSPORTATION MANAGEMENT CENTER (WITH EMERGENCY OPERATIONS CENTER, EMERGENCY COMMUNICATION CENTER, & STATE POLICE DISPATCH) [04-34CM]	**$6,440,000**	**$5,152,000**	$6,440,000	$5,152,000	2006	2006			NO	Michael Pillsbury 271-2107
STATEWIDE - SPR 11957 SPR-STP-CM-X-T-DPI-0152(003)		STATEWIDE PLANNING STUDY TO IDENTIFY NEEDS FOR: TRANSIT, OTHER SHARED RIDE, HOV LANES	$1,050,000	$1,050,000	$1,140,000	$912,000	1994	1994			NO	Ansel Sanborn 271-3344
WINDHAM 12251 CM-000S(014)	VARIOUS	PROVIDE 26 PASSENGER BUS FOR TRANS-PORTATION TO SENIOR CENTER ACTIVITIES, MEDICAL APPOINTMENTS & RECREATION TRIPS [94-29CM]	$0	$0	$50,000	$40,000	1997	1997	Project dropped by Applicant.		NO	Christopher Morgan 271-2468
WINDHAM 12664 CM-X-000S(026)	NH 111	PROVIDE SAFETY & CONVENIENCE IMPROVEMENTS TO NHDOT P-N-R LOT WEST OF I-93. INCLUDES: LIGHTING, SIGNAGE, SHELTER, TELEPHONES, & BIKE LOCKER STORAGE [96-24CM]	$104,433	$83,547	$26,700	$21,360	1998	1998		21-OCT-97	NO	Jeff Brillhart 271-1486
WINDHAM 13884 X-A000(084)	NH 111	UPGRADE SIGNAL CONTROLLERS & COMPUTER EQUIPMENT TO ESTABLISH A COORDINATED SIGNAL TIMING PLAN @ INTERSECTIONS OF LOWELL ROAD, FELLOWS AVENUE / NORTH LOWELL ROAD, & VILLAGE GREEN [02-34CM]	**$110,000**	**$88,000**	$110,000	$88,000	2005	2006	Approved 2002 Application !	05-OCT-04	NO	Michael Pillsbury 271-2107

CONGESTION MITIGATION AND AIR QUALITY
STATUS REPORT
ROUND 1-6 PROJECTS

$xxx,xxx **Projects which have been finalized**

Summary Totals by Actual or Current Year

Fiscal Year Programmed	*Current Estimate or Final Cost*		*Estimated Cost at Time of Selection*	
Actual or Current Year	*Total*	*Federal*	*Total*	*Federal*
1994	*$2,266,837*	*$2,023,469*	*$2,947,382*	*$2,357,906*
1995	*$3,553,438*	*$3,062,152*	*$4,149,156*	*$3,319,325*
1996	*$7,522,367*	*$6,017,894*	*$4,545,083*	*$3,636,067*
1997	*$3,089,519*	*$2,749,949*	*$2,921,770*	*$2,337,416*
1998	*$11,833,853*	*$9,467,083*	*$5,919,318*	*$4,735,454*
1999	*$3,076,859*	*$2,461,487*	*$3,345,466*	*$2,676,373*
2000	*$8,680,773*	*$6,944,618*	*$6,788,390*	*$5,430,712*
2001	*$7,073,206*	*$4,850,691*	*$5,273,449*	*$3,398,067*
2002	*$1,929,267*	*$1,542,664*	*$2,303,882*	*$1,839,105*
2003	*$19,110,233*	*$15,263,387*	*$9,512,500*	*$7,494,100*
2004	*$1,929,892*	*$1,543,914*	*$1,724,175*	*$1,379,340*
2005	*$33,841,000*	*$27,068,400*	*$31,015,031*	*$24,812,025*
2006	*$35,904,152*	*$27,035,222*	*$31,248,542*	*$23,310,734*
2007	*$3,234,572*	*$2,587,658*	*$3,234,572*	*$2,587,658*
2008	*$2,675,000*	*$2,140,000*	*$2,675,000*	*$2,140,000*
2010	*$3,900,000*	*$3,120,000*	*$3,900,000*	*$3,120,000*
2012	*$1,451,250*	*$1,161,000*	*$1,650,000*	*$1,320,000*
2014	*$13,885,000*	*$11,108,000*	*$13,175,500*	*$10,540,400*
TOTAL =>	*$164,957,217*	*$130,147,585*	*$136,329,216*	*$106,434,682*